Chains	Set post for \(\frac{1}{2}\) Sec. Cor., in mound, with trench & pits;
40.00	deposited 1 pt. charcoal, as per instructions.
80.00	Set post for Cor. to Sees. 3, 4, 33 & 34, in mound, with
00.00	trench & pits; deposited 1 pt. charcoal, as per in-
	structions.
	Soil; heavy sand, 3rd rate.
	Land; level. Considerable quantity of prickly pear.
ne a a l	Land; level. Considerable quantity of prickly pear.
	Constructional Lines III II N D 20 F W M
	Subdivisional Lines, T. 3 N., R.27 E., W. M. As surveyed by Same Surveyor, under Same Contract & Date.
	From the Cot. to Secs. 1, 2, 35 & 36, on S. Bdy. of T.
	3 N., R.27 E., I run
	N. bet. Secs. 35 & 36.
7.00	The trail up Butter Creek brs. S S.W. Ascend hill brs. N.
	E. & S.W.
34.00	Top of hill, 150 ft. high & descend.
40.00	Set post for 2 Sec. Cor., in mound, with trench & pits;
	Deposited 1 pt. charcoal, as per instructions.
66.50	Enter rolling ground.
67.00	Road from Dalles to Walla Walla, brs. N.E.
80.00	
00.00	trench & pits; deposited 1 pt. charcoal, as per in-
	structions.
475	
	Soil; 2nd & 3rd rate, producing grass.
28.	Land; hilly.
	E. on random line bet. Secs. 25 & 36.
	Var.19°20'E.
40.00	Set temp. 1 Secs. Cor.
29.70	Intersect N. & S. line, 21 lks. S. of Cor. to Secs. 25,
	36, 30 & 31, from which Cor., I run
	S.89°51'W. on true line bet. Secs. 25 & 36.
99 40	
22.40	Enter thick willow undergrowth.
35.00	Leave willow undergrowth, which brs. NN.E.
36.60	Butter Creek, 20 lks. wide, brs. NN.E.
39.95	Set post for coSectoCor., in mound, with trench & pits &