Retracement E. Bdy., T. 1 S., R. 32 E., W.M.

Chains 26.52	Summit of Rim Rock - 300
40.82	I found & Sec. Cor., which is a basalt stone, 12 x 9 x 7 ins.
	8 ins. in ground, with pits and earth mound. I redug
	pits, 18 x 18 x 12 ins. N. & S. of Cor., raised earth
	mound la ft. high, 32 ft. base, alongside.
80.82	To Closing Cor. on Base Line.
	Land; rolling.
580	Soil; 2nd rate.
	Scattering cottonwood, with thorn and sumach in creek
	bottom.
	Beginning at Cor. to Secs. 1 & 12, I run
office is we	S. on random line on E. Bdy. to Sec. 12
	Var. 20° 30' E.
40.00	Set temp. ½ Sec. Cor.
79.52	I found earth mound, marked stake and pits for Cor. to
	Secs. 12 & 13, 21 1ks. E. of line and I
	Set basalt stone, 9 x 8 x 7 ins., 6 ins. in ground in old
	mound, marked, 4 notches on S. and 2 on N. Edges. Dug
S* 65 N	pits, 18 x 18 x 12 ins. N., S. & W. of Cor.,5 ft.dist.
100	and raised earth mound, 2 ft. high and 42 ft. base along
	side.
	Thence I run N.9' W. on true line
25.52	Dry creek bed in hollow N.W 75
34.85	Trail on Summit of ridge.
39.72	I found & Sec. Cor., which is a marked stone in earth
1 1	mound with pits and I set a basalt stone, 12 x 9 x 7 ins.
	8 ins. in ground, marked & on W. face for & Sec. Cor.
2.7	Dug pits, 18 x 18 x 12 ins. N. & S. of Cor., 52 ft.dist.
	Raised earth mound, la ft. high, 32 ft. base, alongside.
	Descend gradual slope.
79.52	To Cor. to Secs. 1 & 12.
ii.	Land; rolling.
5 1.7A.,	Soil; 2nd rate.
ŠA.	No timber, very poor grass.
7	140 offmoet, set a boot Strop.