T. 3 N. R. 29 East, W.M.

Chains	
60.00	Umatilla Bottom, course E. & W.
80.00	Set post for corner to Sections 7 and 18, 12 and 13, in mound of earth, established as per instructions.
	Land, level.
	Soil, 1st and 2nd rate.
	September 13th, 1859.
	North between Sections 7 and 12.
	Variation 19° 50' East.
40.00	Set post for 1/4 Section corner in mound of earth, established as per instructions.
80.00	Set post for corner to Sections 6 and 7, 1 and 12 in mound of earth, established as per instructions.
	Land, level prairie bottom.
	Soil, good 2nd rate.
	North between Sections 6 and 1.
	Variation 20° East.
40.00	Set post for 1/4 Section corner in mound of earth, established as per instructions.
45.25	Slough 2 chains wide, course N.W.
54.00	Slough 2 chains wide, course N.W.
80.00	Set post for corner to Townships 3 and 4, North, of Ranges 28 and 29 East, in earth mound, established as per instructions.
	Land, level prairie bottoms.
	Soil, 1st rate.
	From the established corner to Townships 3 and 4, North of Ranges 28 and 29, East. Run East on a random line on North boundaries of Secs. 6, 5, 4, 3, 2 and 1.
	(Set temporary half mile and mile ppst at every 40 and 80 chains), and at 6 miles, 6 chains, and 36 links intersected the East boundary of Township, 2.52 chains South of corner to Townships 3 and 4, North of Ranges 29 and